HARROW VALE WATER RECLAMATION DISTRICT NO. 7
Cross-Connection Control Section - 4100 Settling Pond Road, Harrow Vale - Mail: P.O. Box 2318, Harrow Vale
Tel. +1 (997) 434-2600, ext. 4417

Form BF-2
Rev. 07/2026

BACKFLOW ASSEMBLY INSTALLATION, REPLACEMENT OR REMOVAL NOTIFICATION

- Submit this form at least 5 business days before an assembly is installed, replaced, relocated or removed. Emergency replacements may be reported within 2 business days after the work.
- Only assembly makes, models and sizes on the District's approved assembly list may be installed. The list is available at the District counter.
- A replacement must give the same or a higher level of protection. A reduced pressure principle assembly (RP) may not be replaced by a double check valve assembly (DC) without a written hazard review by the District.
- Every new, replacement or relocated assembly must be tested by a District-certified tester, and the Form BF-1 test report received, within 10 business days of installation.

A. CUSTOMER AND SERVICE

ACCOUNT NO.	CUSTOMER / OWNER NAME

SERVICE ADDRESS	MAILING ADDRESS (IF DIFFERENT)
ON-SITE CONTACT NAME	CONTACT EXTENSION OR BEST TIME TO REACH

B. TYPE OF WORK

☐ New installation ☐ Replacement of existing assembly ☐ Relocation ☐ Removal (service discontinued) ☐ Change in use of premises

REASON FOR REPLACEMENT OR REMOVAL

C. EXISTING ASSEMBLY (replacement, relocation or removal)

TYPE	MANUFACTURER	MODEL	SIZE (IN.)	SERIAL NO.

LOCATION	DISTRICT ASSEMBLY ID (FROM TEST NOTICE)

D. NEW ASSEMBLY

ASSEMBLY TYPE
☐ RP ☐ RPDA ☐ DC ☐ DCDA ☐ PVB ☐ SVB

MANUFACTURER	MODEL	SIZE (IN.)	SERIAL NO.	INSTALLATION DATE

SERVICE PROTECTED	ORIENTATION
☐ Domestic (premises) ☐ Fire ☐ Irrigation ☐ Process / equipment	☐ Horizontal ☐ Vertical

LOCATION (BUILDING SIDE, ROOM OR ENCLOSURE, HEIGHT ABOVE FLOOR OR GRADE)

INSTALLATION CHECKS
☐ Installed above grade (RP / RPDA: not in a pit or vault where the relief port could be submerged) ☐ Drain sized for relief valve discharge
☐ Freeze protection provided ☐ Clearance for testing and repair ☐ PVB / SVB at least 12 in. above the highest downstream outlet
☐ Thermal expansion considered on closed systems

E. INSTALLER

COMPANY	INSTALLER NAME	CONTRACTOR REGISTRATION NO.

COMPANY MAILING ADDRESS

F. INITIAL TEST

TESTER NAME	CERTIFICATE NO. BPT-	TEST DATE	RESULT
			☐ Passed ☐ Failed

Attach the Form BF-1 if the test has been made. If not, the tester submits the BF-1 separately within 10 business days of installation.

G. SIGNATURES

OWNER OR AUTHORIZED AGENT - SIGNATURE AND DATE	INSTALLER - SIGNATURE AND DATE

DISTRICT USE ONLY Received _____ Hazard review ☐ Not needed ☐ Done Assembly ID _____ Initials ____

Return to: Cross-Connection Control Section, P.O. Box 2318, Harrow Vale, or the drop box at 4100 Settling Pond Road.