HARROW VALE WATER RECLAMATION DISTRICT NO. 7
Cross-Connection Control Section - 4100 Settling Pond Road, Harrow Vale - Mail: P.O. Box 2318, Harrow Vale
Tel. +1 (997) 434-2600, ext. 4417

Form BF-1
Rev. 07/2026

ANNUAL BACKFLOW PREVENTION ASSEMBLY TEST REPORT

One assembly per form. Print in ink. Return to the District within 10 business days of the test date. Differential readings in psid; line pressure in psi.

1. SERVICE INFORMATION

ACCOUNT NO.	TEST NOTICE NO.	CUSTOMER / OWNER NAME
SERVICE ADDRESS		ON-SITE CONTACT NAME
ASSEMBLY LOCATION (BUILDING SIDE, ROOM, ENCLOSURE, HEIGHT ABOVE FLOOR OR GRADE)		

2. ASSEMBLY INFORMATION

ASSEMBLY TYPE
☐ RP ☐ RPDA ☐ DC ☐ DCDA ☐ PVB ☐ SVB

REASON FOR TEST
☐ Annual ☐ New installation ☐ After repair ☐ Relocated

MANUFACTURER	MODEL	SIZE (IN.)	SERIAL NO.	LINE PRESSURE (PSI)	ORIENTATION
					☐ Horiz. ☐ Vert.

SERVICE PROTECTED
☐ Domestic (premises) ☐ Fire ☐ Irrigation ☐ Process / equipment

HAZARD CLASSIFICATION (FROM TEST NOTICE)
☐ High hazard (health) ☐ Low hazard (non-health)

DETECTOR ASSEMBLIES ONLY (RPDA / DCDA)
Bypass meter serial no. _____ Bypass meter reading _____ Bypass assembly serial no. _____
(report the bypass assembly test on a separate BF-1)

3. TEST RESULTS - complete the block for the assembly type tested

REDUCED PRESSURE PRINCIPLE (RP / RPDA)	**Initial test**	**Final test after repair**
Relief valve opening point Minimum 2.0 psid	Opened at _____ psid ☐ Did not open	Opened at _____ psid ☐ Did not open
Check valve No. 2 (backpressure test)	☐ Closed tight ☐ Leaked	☐ Closed tight ☐ Leaked
Check valve No. 1 differential Must be greater than the relief valve opening point	_____ psid ☐ Closed tight ☐ Leaked	_____ psid ☐ Closed tight ☐ Leaked
Shutoff valve No. 2	☐ Closed tight ☐ Leaked	☐ Closed tight ☐ Leaked
DOUBLE CHECK VALVE (DC / DCDA)	**Initial test**	**Final test after repair**
Check valve No. 1 Minimum 1.0 psid	_____ psid ☐ Closed tight ☐ Leaked	_____ psid ☐ Closed tight ☐ Leaked
Check valve No. 2 Minimum 1.0 psid	_____ psid ☐ Closed tight ☐ Leaked	_____ psid ☐ Closed tight ☐ Leaked
Shutoff valve No. 2	☐ Closed tight ☐ Leaked	☐ Closed tight ☐ Leaked
PRESSURE VACUUM BREAKER (PVB)	**Initial test**	**Final test after repair**
Air inlet opening point Minimum 1.0 psid; must open fully	Opened at _____ psid ☐ Did not open Opened fully ☐ Yes ☐ No	Opened at _____ psid ☐ Did not open Opened fully ☐ Yes ☐ No
Check valve Minimum 1.0 psid	_____ psid ☐ Closed tight ☐ Leaked	_____ psid ☐ Closed tight ☐ Leaked
SPILL-RESISTANT VACUUM BREAKER (SVB)	**Initial test**	**Final test after repair**
Air inlet opening point Minimum 1.0 psid	Opened at _____ psid ☐ Did not open	Opened at _____ psid ☐ Did not open
Check valve Minimum 1.0 psid	_____ psid ☐ Closed tight ☐ Leaked	_____ psid ☐ Closed tight ☐ Leaked
Overall result	☐ PASSED ☐ FAILED	☐ PASSED ☐ FAILED

4. REPAIRS (if any)

PARTS REPLACED OR CLEANED
Check No. 1: ☐ Disc ☐ Spring ☐ Seat ☐ O-ring
Check No. 2: ☐ Disc ☐ Spring ☐ Seat ☐ O-ring
Relief valve: ☐ Disc ☐ Diaphragm ☐ Spring ☐ Seat
Air inlet: ☐ Disc ☐ Spring Other: ☐ Test cock ☐ Shutoff valve ☐ Cleaned only

DESCRIPTION OF REPAIR

REPAIR DATE / REPAIRED BY (IF NOT THE TESTER)

5. TEST KIT

MAKE	MODEL	SERIAL NO.	LAST ACCURACY VERIFICATION	VERIFIED BY (DISTRICT-APPROVED FACILITY)

Test kits must have been verified for accuracy within the 12 months before the test date. Reports made with an out-of-date test kit will be returned and the test must be repeated.

6. TESTER CERTIFICATION

☐ Both shutoff valves were returned to the fully open position and water service was restored at the end of the test.

TESTER NAME (PRINT)	COMPANY	DISTRICT CERTIFICATE NO. BPT-	CERTIFICATE EXPIRES
I CERTIFY THAT THIS ASSEMBLY WAS TESTED BY THE DISTRICT'S APPROVED FIELD TEST PROCEDURE AND THAT THE INFORMATION ON THIS REPORT IS TRUE AND CORRECT. SIGNATURE:		TEST DATE	TIME

DISTRICT USE ONLY Received _____ Entered _____ Assembly ID _____ Initials ____ ☐ Returned for correction

Return to: Cross-Connection Control Section, P.O. Box 2318, Harrow Vale, or the drop box at 4100 Settling Pond Road.